

GUNTUR MUNICIPAL CORPORATION

Progress of Road Widening Works

Sl No	Name of the road	Existing width	As per M.P	Proposed for widen	No of Structures effected	Status of the work and % completed	Remarks
1	Peda Palakalur Road from Gujjanagundla junction to old GMC limits	50'	80'	80'	149	70%	
2	G.T.Road from Ethu road to Chuttugunta Centre	80'-90'	120'	100' (Phase-I)	122	90%	
3	Gunta ground Road (Road from Naz centre to Bhgath Sigh Statue)	40'	60'	60'	10	RDP Completed	Work yet to be started
4	Narasarao Pet Road from Chuttugunta Centre to GMC limits	100'	120'	120'	-	80% Completed	Encroachments removed & structures not removed
5	Brindavan Gardens Road	60'	80'	80'	86	RDP Completed	Work yet to be started
6	Suddapalli Donka Road	20'-40'	60'	60'	108	RDP Completed	Work yet to be started
7	Koritipadu Road	60'-80'	120'	120'	108	Revised RDP requested	
8	Road from old club road to Nehru Nagar railway gate (Kuglar Hospital road)	30'-40'	60'	60'	39	Survey to be done	
9	Shyamala Nagar Road for RUB	35'-40'	60'	80'	--	RDP Completed	Work yet to be started
10	Nandivelugu Road	40'-80'	120'	120'	167	Survey to be done	
11	Nehru Nagar Main Road	30'-40'	60'	60'	124	Survey to be done	
12	A.T.Agraharam 4 th Lane	30'-40'	60'	60'	215	Survey to be done	
13	Donka Road (Phase- III) from Tagore Statue to Amaravathi Road	40'	60'	60'	166	60%	
14	Lalpuram Road	60'	80'	80'	193	Survey to be done	